

MEMORANDUM

To: Members of the City Commission
From: Jack Redmon, Acting City Manager
Date: May 3, 2018
Subject: Report on the Status of the Memorial City Hall Renovation Project

This report is being provided to update the Commission on various aspects of the Memorial City Hall renovation project.

Fundraising

Fundraising efforts are ongoing and we will present current contribution totals at Thursday's meeting.

Construction Update

- Beam repair has started
- Electrical connections pending submittal release of exterior painting of rear of building
- Drywall is approximately 80% complete
- Painting and drywall completed behind stage
- Final concrete pours are scheduled for basement
- Kitchen area drywall complete, painting schedule within next 10 days.

Submittals pending:

- Flooring
- Ceramic tile
- Handrails
- Plumbing (finishing plumbing, not pipes)
- Doors and the colors
- Paint
- El Dorado Glass (doors)
- Signage
- Colors for speakers