

March 4, 2016

To: Lisa Agnor, City Manager

From: Jack Redmon, Director of Support Services

Re: Memorial City Hall Renovation Update

Demolition continues on the Memorial City Hall renovation project. We have rented a Bobcat Hammer, which has helped tremendously to speed up the process of removing the thicker walls in the building. Progress continues to be made at a much better pace with the addition of more equipment and man power on the project.

The following is the most recent update of what has been accomplished:

- We have removed old plaster and sandblasted walls on 3 floors to expose original brick walls
- A portion of the tile ceiling in the auditorium has been removed
- All office inside walls have been removed from the top 3 floors
- We have removed all Harrison County Historical Museum items from renovation areas
- Both Jail areas have been removed
- Water, electrical and sewer lines have been removed in the Museum display area and saw cutting will begin shortly in this area
- Saw cuts for the elevator shaft in the basement will be done soon, along with sewage cuts